

[illegible]

HUTTER 3 WEEK LOOK AHEAD SCHEDULE 11-11-12

DESCRIPTION OF THE WORK & THE MANPOWER & EQUIPMENT NEEDED	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S
	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	1
REMOVE LEDGE ROCK IN PARKINGLOT		X	X	X	X	X															
Rented Ram Hoe		X	X	X	X	X															
Rented Drill Rig				X																	
Hutter Engineer 1/4 Time		X	X	X	X	X															
LOAD OUT LEDGE ROCK & CONCRETE DEMO					X	X															
PC-240, IT-38 1/4 Time, Hutter Engineer 1/4 Time					X	X															
BACKFILL NEW FOUNDATION & FOOTINGS		X	X																		
PC-200 Exc, IT-38 Loader 1/4 Time, 1-Lab, Compactor		X	X																		
1 Tri-Axle Rented		X	X																		
ROUGH - SUBGRADE INTERIOR SLAB AREA			X	X																	
SLOPE CUTS & GRADE FOR SWALE, POND, & LOAM & SEED					X	X															
PC-200 & Hutter Engineer 1/4 time					X	X															
1 Tri-Axle Rented																					
INTERIOR UNDERGROUND UTILITIES				X	X	X			X	X	X		X								
EXC. & BKFILL FOR NORTH DUCT BANK									X	X	X										
PC-138 Exc, IT-38 Loader 1/4 Time, 1-Lab, Compactor				X	X	X			X	X	X		X								
FINISH - SUBGRADE INTERIOR SLAB AREA - COOLERS, FREEZERS, TRUCK DOCKS											X		X								
GRAVEL & FINISH GRADE INTERIOR SLAB AREA																X	X	X	X	X	
D-5 Dozer, & Roller, Lab w Compactor											X		X			X	X	X	X	X	
<i>Exc</i>																					
RELOCATE STOCK FROM SOUTH EAST YARD				X	X																
VARIOUS SUBCONTRACTORS				X	X																
EXCAVATE & INSTALL WATER LINE NORTH & EAST LOT				X	X	X															
EXC. & INST. SEWER & WATER CONECTIONS - RT-2A			X	X	X	X															
INSTALL SEWER IN EAST LOT						X			X	X	X										
INSTALL DRAINAGE IN SOUTH EAST LOT						X			X	X	X		X				X	X	X		
INSTALL SEWER IN SOUTH EAST LOT																	X	X	X	X	X
Finish Grade Excavation Co.		X	X	X	X	X			X	X	X		X				X	X	X	X	X
Orange Sewer & Water Inspectors		X	X	X	X	X			X	X	X		X				X	X	X	X	X
Orange PD			X	X	X	X															